4221011-BL					emaining Work - Terminal Park Page 15 of 15		
ctivity ID	Activity Name	Original Duration	Start	Finish	ļ	2022	2023
DS-130	Frame Elevator Fronts, Area B	2	03/30/23	03/31/23	Dec	Jan   Feb   Mar   Apr   May   Jun   Jul   Aug   Sep   Oct   Nov   Dec	Jan Feb Mar Apr May Jun Jul Aug Sep Oct No Frame Elevator Fronts, Area B
DS-130 DS-140	Hang & Tape GWB @ Elev Front, Area B	2	03/30/23	03/31/23			☐ Hang & Tape GWB @ Elev Front, Area B
DS-140 DS-110	Cab Interiors, Area B	5	04/03/23	04/07/23	_		□ Cab Interiors, Area B
DS-110	Adjust/Test & Inspect Elevator, Area B	5	04/10/23	04/14/23	_		Adjust/Test & Inspect Elevator, Area B
Season 2 Civil	Adjust/ Test & Inspect Elevator, Allea B	71	04/17/23	04/21/23			Adjust/ Test & Inspect Elevator, Area B
Finish Sitewor		71	04/04/23	07/13/23		ļ	Description Court 9 Courter
DS-3225	Remaining Curb & Gutter	10	04/04/23*	04/17/23			Remaining Curb & Gutter
DS-3405	Remaining Sidewalks	10	04/18/23	05/01/23			Remaining \$idewalks
DS-3265	Remaining Site Lighting	5	04/18/23	04/24/23	_		Remaining Site Lighting
DS-3255	Remaining Fencing	10	04/18/23	05/01/23			Remaining Fencing
DS-3235	Set Reader Board	5	04/18/23	04/24/23			☐ Set Reader Bpard
DS-3315	Playground Equipment Foundations	5	04/25/23	05/01/23			☐ Playground Equipment Foundations
DS-3275	Irrigation	10	04/25/23	05/08/23			Irrigation
DS-3295	Gates/Specialties/Signs	5	05/02/23	05/08/23	1		☐ Gates/Specialties/Signs
DS-3425	Synthetic Turf Field	35	05/09/23	06/27/23	1		Synthetic Turf Field
DS-3285	Topsoil Planting	15	05/09/23	05/30/23	4		Topspil Planting
DS-3435	Architect Punch Walk	2	06/28/23	06/29/23			
DS-3385	Top Lift of HMA	5	06/28/23	07/05/23			☐ Top Lift of HMA
DS-3445	Correct Punchlist Items	5	06/30/23	07/07/23			☐ Correct Punchlist Items
DS-3325	Install Playground Equipment	5	07/06/23	07/12/23			☐ Install Playground Equipment
DS-3415	Pavement Striping	5	07/06/23	07/12/23			☐ Pavement Striping
DS-3455	Architect Backpunch	1	07/13/23	07/13/23			Architect Backpunch
Project Completion		89	04/12/23	08/16/23			
Inspections / Cle	oseout	65	05/16/23	08/16/23			
FCC135	Mechanical / Electrical Startup	10	05/16/23	05/30/23			Mechanical / Electrical Startup
FCC125	TAB	25	05/23/23	06/27/23			TAB
FCC145	PreClean	5	05/31/23	06/06/23			■ PreClean
FCC035	Testing & Commissioning	20	06/23/23	07/21/23			Testing & Commissioning
DS-0082	Final Clean	10	06/26/23	07/10/23			Final Clean
FCC005	Terminal Park Owner Walk-thru	2	07/05/23	07/06/23			I Terminal Park Owher Walk-thr
DS-0072	Test Run Kitchen (include staff)	8	07/07/23	07/18/23			Test Run Kitchen (include s
FCC105	Owner Training (Stage 1)	5	07/13/23	07/19/23			☐ Owner Training (Stage 1)
FCC045	Final Building Inspections	10	07/18/23	07/31/23			Final Building Inspections
FCC115	Owner FF&E Move-In	10	07/31/23	08/11/23			Owner FF&E Move-In
FCC010	Substantial Completion - Terminal Park	0		07/31/23			◆ Substantial Completion -
FCC0105	Owner Training (Stage 2)	3	08/14/23	08/16/23			■ Owner Training (Stage
FCC025	Start Teacher Move-in	0	08/14/23		1		♦ Start Teacher Move-i
O&M's	<u></u>	75	04/12/23	07/27/23			
FCC013	Prepare Draft O&M's	35	04/12/23	05/31/23			Prepare Draft O&M's
FCC085	Assemble O&Ms for Review	10	06/01/23	06/14/23			Assemble O&Ms for Review
FCC075	Architect / Owner Draft O&M Review	10	06/15/23	06/28/23			Architect / Owner Draft O&M Re
FCC065	Revise O&Ms	10	06/29/23	07/13/23	†		Revise O&Ms
FCC055	Assemble Final O&Ms	10	07/14/23	07/27/23			Assemble Final O&Ms
FCC095	Submit Final O&Ms	0		07/27/23			◆ Submit Final O&Ms

Data Date: 12/01/21 Run Date: 01/18/22 Terminal Park Elementary
Baseline Schedule

